# NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDDZ/2019-20 Date:-13-06-2019

**To,**
The Executive Engineer,
Project Division, Dasarahaali Zone
Hesaraghatta Main Road
Bangalore-560073

**"PMC CERTIFICATE AND INSPECTION REPORT"**

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work:Development of Burial Ground Ward No-13, C Category Part-1

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | Geophysical investigation of site for sinking Borewell for supplying drinking water to the | Each BW | 1.00 |
| 2 | Sinking borewell of 165 mm dia clear using super fast hydraulic rig of capacity 250 PSIG & | Rmtr | |
| | 0 to 50 m | Rmtr | 50.00 |
| | 50 to 100 m | Rmtr | 50.00 |
| | 100 to 150 m | Rmtr | 50.00 |
| | 150 to 200 m | Rmtr | 50.00 |
| | 200 to 250 m | Rmtr | 50.00 |
| | 250 to 300 m | Rmtr | 50.00 |
| 3 | Supply of ISI mark 175 mm nominal bore medium black ERW casing pipe of 5 mm thick | 0 | 36.00 |
| 4 | Providing 250mm dia PVC Pipe 6kg/cm as per specification and direction of the Engineer | Rmtr | 6.00 |
| 5 | Providing and fixing 175mm Borewell Cap | Rmtr | 1.00 |
| 6 | Supply and delivery at site brand New texmo/ innoval/ Lubi/ Sabar / Atalanta/ Calamal/ | No. | 1.00 |
| 7 | Supplying of ISI marked galvanized mild steel tube (continously welded electric resistance | No | 80.00 |
| 8 | Supplying and drawing 3 core flat PVC sheathed submersible pump cable manufactured | 0 | 480.00 |
| 9 | Erection of pumpset including aligning and balancing with all necessary erection materials | Mtr | 1.00 |
| 10 | Supplying and fixing 20"x20"x2.5" polished wood board made of not less than 15mm thick | No | 1.00 |
| 11 | Supplying of LTUG cable having aluminium condutor PVC insulated shethed, galvnised | Mtr | 30.00 |
| 12 | Labour charges for laying of 1.1 K.V class UG cable KPWD Electrical SR 2014-15 | Mtr | 30.00 |
| 13 | Digging or trenching of 0.6 m x 0.5 m wide refilling the trench to the required ground level | Mtr | 25.00 |
| 14 | Supplying and fixing of Class A (meaium duty) GI pipe of wall thickness not less than | Mtr | 4.00 |
| 15 | Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with | Mtr | 1.00 |
| 16 | Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other | No. | 1.00 |
| 17 | Supplying and fixing of Porcelain fuse channel with cut out on existing wooden / panel | No. | 3.00 |
| 18 | Providing and fixing in position 50mm nominal bore gun metal non-return valve horizontal | No. | 1.00 |
| 19 | Providing NP/CP waste unions conforming to ISI specifications and fixing them in position | No | 1.00 |
| 20 | Supplying and fixing 50mm dia GI X nipple with ISI mark with all lead and lift loading | No | 2.00 |
| 21 | Supplying shunt capaitors conforming to IS 2834, 3phase 400/440 volts grade for power | No | 1.00 |
| 22 | Supplying and fixing miniature circuit breakers/solaters on existing MCB distribution | No | 1.00 |



Scanned by CamScanner

# NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 65 | Providing and fixing in position brass stop cock of approved quality 20mm nominal bore | Each | 3.00 |
| 66 | Providing and fixing in position brass gate valve with C.I wheel of approved quality ( | Each | 1.00 |
| 67 | Providing stoneware gully trap 15cms x 10cms of approved quality and make fixing in M- | Each | 2.00 |
| 68 | Providing and fixing 7.5 cms to 15.00 cms dia NP grating 100 mm dia. | Each | 2.00 |
| 69 | Constructing brick masonry inspection chamber 455x610mm, and 450mm depth, ( clear | Each | 5.00 |
| 70 | Provicing and fixing of submersible single phase motor HP/3.7KW | Nos | 1.00 |
| 71 | Providing and laying flooring using prepolished, water cut/gang saw 19mm thick granite | Sqm | 46.09 |
| 72 | 2067 MS pipes of 80mm to 100mm | Kgs | 500.00 |
| 73 | 0154 G.I. Pipe 50mm dia B Class | mtr | 48.00 |
| 74 | 0770 M S Flats | Tn | 0.50 |
| 75 | 2091 M.S Tube | mtr | 288.00 |
| 76 | Supplying and fixing new Mangalore tiles on existing reepers. (P.No.256, I.No.37.15 of | Sqm | 33.60 |
| 77 | Providing Mangalore Ridge tiles set in C.M. 1:2 and pointed with C.M. 1:2. (P.No.255, | Sqm | 33.60 |
| 78 | Construction of Embankment with Material Gravel/ Murrum. KSRRB M300-53. | Cumt | 192.68 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

Newzen Consultants Bangalore

For Newzen Consultants Bangalore

Scanned by CamScanner